

PLAN DE OBRA

La duración estimada de las obras estimada es de: **2,5 MESES.**

DIAGRAMA DE GANTT																								
			SEMANAS																					
			MES 1				MES 2				MES 3													
		MES																						
	CAPÍTULOS	Nº SEMANAS	1	2	3	4	5	6	7	8	9	10	TOT. CAP.	%										
1	ACTUACIONES PREVIAS-DEMOLICIONES		39.892,23 €	39.892,23 €									79.784,46 €	13,16%										
2	CUBIERTA				58.908,69 €	58.908,69 €	29.454,35 €						147.271,73 €	24,30%										
3	FACHADAS						9.954,98 €	39.819,91 €	39.819,91 €	9.954,98 €			99.549,78 €	16,42%										
4	CARPINTERÍAS EXTERIOR Y VIDRIOS									6.339,64 €	31.698,21 €	25.358,56 €	63.396,41 €	10,46%										
5	CARPINTERÍAS INTERIORES								4.713,33 €	4.713,33 €	4.713,33 €		14.141,39 €	2,33%										
6	FALSOS TECHOS Y REVES. HORIZ.					11.591,84 €	11.591,84 €	11.591,84 €	11.591,84 €	11.591,84 €			57.959,22 €	9,56%										
7	INSTALACION ILUMINACIÓN						13.149,83 €	13.149,83 €	13.149,83 €	13.149,83 €			52.599,30 €	8,68%										
8	REVESTIMEINTOS								17.121,69 €	17.121,69 €	17.121,69 €	17.121,69 €	68.486,74 €	11,30%										
9	ELEMENTO IDENTIDAD CORPORATIVA											6.000,00 €	6.000,00 €	0,99%										
10	GESTIÓN DE RESIDUOS		2.600,00 €	2.600,00 €	162,50 €	162,50 €	162,50 €	162,50 €	162,50 €	162,50 €	162,50 €	162,50 €	6.500,00 €	1,07%										
11	SEGURIDAD Y SALUD		1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	1.047,58 €	10.475,80 €	1,73%										
TOTAL PARCIAL:			43.539,81 €	43.539,81 €	60.118,77 €	71.710,62 €	65.361,07 €	65.771,66 €	87.606,67 €	64.081,38 €	54.743,30 €	49.690,33 €												
PEM:			TOTAL ACUMULADO:										43.539,81 €	87.079,62 €	147.198,39 €	218.909,01 €	284.270,08 €	350.041,74 €	437.648,41 €	501.729,79 €	556.473,09 €	606.163,42 €	606.164,83	100,00%

PEM:

Ourense, Marzo de 2019

López y Noya arquitectura y urbanismo slp
sociedad colegiada nº 20.271
Los arquitectos,

Daniel López Ben
Arquitecto colegiado nº3326

Pablo Noya Suárez
Arquitecto colegiado nº3424